

ID	Aktivitet	Varaktighet	Start	Slut	Förväntad aktivitet	2015																															2016												2017												2018		
						okt	nov	dec	jan	feb	mar	apr	mai	juni	juli	aug	sep	okt	nov	dec	jan	feb	mar	apr	mai	juni	juli	aug	sep	okt	nov	dec	jan	feb	mar	apr	mai	juni	juli	aug	sep	okt	nov	dec	jan	feb	mar																
1	HG	841 dagar	to 14-10-09	to 17-12-28		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
9	Tillträde	0 dagar	fr 18-03-02	fr 18-03-02		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
10	Beskedstider	85 dagar?	on 15-02-11	on 15-06-10		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
103	Förprojekt	175 dagar	to 14-10-09	on 15-06-10		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
111	Myndigheter/tillstånd/evakueringar	733 dagar	on 15-05-13	fr 18-03-02		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
117	Färdiprojektering/Inköp	381 dagar	on 15-03-18	on 16-08-31		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
126	Produktion	775 dagar	må 15-03-16	fr 18-03-02		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
127	Markförberedande arbeten	275 dagar	må 15-03-16	fr 16-04-01		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
133	FAG	75 dagar	må 16-04-04	fr 16-07-15		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
134	Stomme	80 dagar	må 16-07-18	fr 16-11-04		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
135	Generalentreprenad	330 dagar	må 16-11-07	fr 18-02-09		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		
144	Driftsättning, provning, besiktningar, slutfinish	40 dagar	må 18-01-08	fr 18-03-02		[Gantt bar]																															[Gantt bar]												[Gantt bar]												[Gantt bar]		